

McPherson Build Schedule 2017
431 South Oak, McPherson

| DATES | TASK | IND RESPONSIBLE |
|----------------|---|--|
| April/May/June | Lot Prep (Clearing, surveying) Locating Utilities, build permits | Bill Parker/Fred Bohnenblust |
| | Basement Dug & Poured | Central Kansas Construction Kendall Unruh |
| | Groundbreaking Ceremony | MAHFH |
| 7/21-29/2017 | Blitz Week (Volunteers needed) Floor joists, decking completed before Blitz Build | McPherson Area Contractors Bill Parker/LaVon Ediger |
| 7/26-29/2017 | Blitz Build (4 days) Shingles: Prairieland Partners (Sat. 7/29) | |
| Week following | Blitz Build: misc. framing, etc. Siding: NCRA volunteers (Date TBD) | Bill Parker/volunteers |
| 8/1-18/17 | Mechanical rough in's Contractors: Plumbing (Dave's Plumbing) Electrical (Johnson Electric) HVAC (Ian Hartley) | |
| 8/19/17 | Insulation | Fred B/Volunteers Johns Manville |
| 8/21-9/16/17 | Drywall and taping and finishing Blown-in insulation after rock | Greg Heiman (H&H)/Volunteers Chuck Loges |
| 9/21-10/1/17 | Prime and Finish painting | Volunteers |
| 10/2-14/17 | Trim/Cabinets | Bill P/Lavon Ediger/Volunteers |
| 10/2-11/4/17 | Concrete Drive and Walk | Central Kansas Construction |
| 10/16-10/28/17 | Cabinets/ /trim Floor Coverings | Bill Parker/Volunteers Classic Floors/Scott Werth |
| 11/1-14/17 | Clean up and Punch List/Guttering | Bill Parker/Volunteers Midwest Guttering(Salina) |
| _____ | Landscaping | Fred/Volunteers |
| 11/10/17 | House Complete | |
| 11/17-18/17 | Final Clean Days | Bill P/Volunteers |
| 11/19/17 | Dedication | Local Committee |
| 11/23/17 | Thanksgiving | |

Dates are approximate. Please consult the website (mcphersonhabitat.org) or wparker1@cox.net for specific needs, dates and contact information.

