

McPherson Build Schedule 2018  
409 South Oak, McPherson

<b>DATES</b>	<b>TASK</b>	<b>IND RESPONSIBLE</b>
April/May/June	Lot Prep (Clearing, surveying) Locating Utilities, build permits	Bill Parker/Fred Bohnenblust
	Basement Dug & Poured	Central Kansas Construction Kendall Unruh
	Groundbreaking Ceremony	MAHFH
7/20-27/2018	Blitz Week (Volunteers needed) Floor joists, decking completed before Blitz Build	McPherson Area Contractors Bill Parker/LaVon Ediger
7/25-28/2018	Blitz Build (4 days)     Shingles: Prairieland Partners (Sat. 7/28)	
Week following	Blitz Build: misc. framing, etc. Siding: NCRA volunteers (Date TBD)	Bill Parker/volunteers
8/1-18/18	Mechanical rough in's Contractors: Plumbing (Dave's Plumbing) Electrical (Johnson Electric) HVAC (Ian Hartley)	
8/17-18/18	Insulation	Fred B/Volunteers Johns Manville
8/20-9/15/18	Drywall and taping and finishing Blown-in insulation after rock	Greg Heiman (H&H)/Volunteers Chuck Loges
9/20-10/1/18	Prime and Finish painting	Volunteers
10/2-13/18	Trim/Cabinets	Bill P/Lavon Ediger/Volunteers
10/2-11/4/18	Concrete Drive and Walk	Central Kansas Construction
10/15-10/27/18	Cabinets/ /trim Floor Coverings	Bill Parker/Volunteers Classic Floors/Scott Werth
11/1-14/18	Clean up and Punch List/Guttering	Bill Parker/Volunteers Midwest Guttering(Salina)
_____	Landscaping	Fred/Volunteers
11/10/18	House Complete	
11/16-17/18	Final Clean Days	Bill P/Volunteers
11/18/18	Dedication	Local Committee
11/22/18	Thanksgiving	

Dates are approximate. Please consult the website ([mcphersonhabitat.org](http://mcphersonhabitat.org)) for specific needs, dates and contact information.