

McPherson Build Schedule 2019

McPherson, Kansas

615 S Chestnut Street

DATES	TASK	IND RESPONSIBLE
April/May/June	Lot Prep (Clearing, surveying) Locating Utilities, build permits	Bill Parker/Fred Bohnenblust
6/17-19/2019	Basement Dug and Poured	Central Kansas Construction Kendall Unruh
7/19-26/2019	Blitz Week (Volunteers needed) Floor joists, decking completed before Blitz Build	McPherson Area Contractors Bill Parker/Bruce Wagoner
7/24-27/2019	Blitz Build (4 days) Shingles: Prairieland Partners (Sat. 7/26, 27)	
Week following	Blitz Build: misc. framing, etc. Siding: CHS volunteers (TBD)	Bill Parker/volunteers Richard Inman
7/31-8/17/19	Mechanical rough in's Electrical (Paul Orth) HVAC (Ian Hartley)	Contractors: Plumbing (ACE Plumbing) HVAC (Ian Hartley)
8/16-17/19	Insulation	Fred B/Volunteers
8/19-9/14/19	Drywall and taping and finishing Blown-in insulation after rock	Greg Heiman (H&H)/Volunteers Chuck Loges
9/20-30/19	Prime and Finish painting	Volunteers
10/1-12/19 TBD	Trim/Cabinets Concrete Drive and Walk	Bill P/Justin Bravi/Volunteers CKC/City of McPherson
10/14-26/19	Cabinets/ /Trim Floor Coverings	Bill Parker/Justin Bravi/Volunteers Classic Floors/Scott Werth
11/1-16/19	Clean up and Punch List/Guttering Landscaping	Bill Parker/Volunteers Midwest Guttering(Salina) Fred/Volunteers
11/16/19	House Complete	
11/22-23/19	Final Clean Days	Bill P/Volunteers
11/24/19	Dedication	Local Committee
11/28/19	Thanksgiving	

Dates are approximate. Please consult the website (mcpersonhabitat.org) for specific needs, dates and contact information.

