

McPherson Build Schedule 2020
 McPherson, Kansas
 403 South Oak Street

DATES	TASK	IND RESPONSIBLE
May/June/July	Lot Prep (Clearing, surveying) Locating Utilities, build permits	Fred Bohnenblust/Mike Harold Bill Parker
End July/1 st Aug	Basement Dug and Poured	CKC /Kendall Unruh
8/28-9/5/20	Blitz Week (Volunteers needed) *Floor joists, decking completed before Blitz Build	McPherson Area Contractors Bill Parker/Bruce Wagoner Eldo Raber/Mike Harold/Fred B.
8/31-9/5/20	Blitz Build (4 days) Shingles:	Prairieland Partners (9/4-5)
Week following: Blitz Build	misc. framing, etc.	Bill /Mike/Fred/Gary/volunteers
9/12/20	Siding: CHS volunteers	Richard Inman
9/14-10/2/20	Mechanical rough in's	Contractors: Plumbing (Koehn Plumbing); Electrical (Paul Orth); HVAC (Ian Hartley)
10/2-3/20	Insulation	Fred B/Chuck Loges/Volunteers
10/5-22/20	Drywall and taping and finishing Blown-in insulation after rock	Greg Heiman (H&H)/Volunteers Chuck Loges
10/23-31/20	Prime and Finish painting	Terry Salter/Mike/Volunteers
11/2-13/20	Trim/Cabinets	Bill P/Gary Casebeer/Volunteers
11/9-13/20	Concrete Drive and Walk/CKC	Mike/Fred/Terry/Bruce
11/16-25/20	Trim/Cabinets Floor Coverings	Gary/Mike//Bruce/Volunteers Classic Floors/Scott Werth
12/1-16/20	Clean up and Punch List/Guttering Guttering Landscaping	Bill Parker/Volunteers Midwest Guttering (Salina) Fred/Mike/Volunteers
12/16/20	House Complete/Inspection	Ryan Rank
12/18-19/20	Final Clean Days	Bill P/Mike/Volunteers
12/20/20	Dedication	Local Committee
12/25/20	Christmas	

Dates are approximate. Please consult the website (mcpersonhabitat.org) or Facebook for specific needs, dates and contact information.